



Construction Progress Meeting Minutes

Project Name: Indianford Discharge Capacity Upgrades **Owner:** Rock-Koshkonong Lake District

Project Location: Indianford Dam Edgerton, WI **Project Manager:** Jeff Anderson

Project Number: 4664711-192948.01 **Phone:** 608-443-0451

Date: November 23, 2022, 9:00 AM

Attendees:

Jeff Anderson, Mead & Hunt
Jon Salomon, Mead & Hunt
Brandon Martzke, IEI
Alan Sweeney, RKLD

1. Safety
 - a. Incidents
 - b. Concerns with existing conditions
 - c. Concerns with upcoming activities

2. Work Completed
 - a. Work completed since last meeting and work ongoing
 - The rebar work for the first pour of the concrete spillway has been completed in bay 1.
 - Duwe indicated they finished the stiffeners, and the repair work issues on the operator platform last Saturday. Bill and Jon will view the work Monday morning.
 - Brandon is working with Portapainting on a painting submittal for the exterior operator platform.

3. Next Week Construction Look Ahead
 - a. Work scheduled
 - Jon will visit the site Monday morning to view the rebar for the spillway in bay 1. He will review Duwe's work at that time as well.
 - Form work for the first pour of the spillway in bay 1 will begin.
 - b. Subs expected to be on-site
 - Brandon is working to schedule the weld testing for the operator platform for later next week.

4. Construction Schedule

5. RFI's

- a. Pending
 - b. Incoming
6. Submittals
- a. Pending
 - b. Incoming
- Brandon is working with Portapainting on the painting submittal for the operating platform.
7. Construction Bulletins
8. Change Orders
9. Pay Requests
10. Required Upcoming Permits
11. Required Upcoming Reports
12. New Topics
- a. The RKLD has approved the construction of a reinforced concrete slab overlay for the draft tube floor. Mead & Hunt will issue a Work Change Directive that will include the finalized construction details for the overlay.
 - b. The team discussed the concrete temperature monitoring product requirements and procedure for the mass concrete pours. Alan indicated that having a sensor that can record data with Bluetooth capabilities would be beneficial. Mead & Hunt will work with the concrete tester, TSC, to have the sensors purchased.
13. Next Meeting
- a. Weekly progress meetings are set up for Wednesdays at 9:00 am for the foreseeable future.

Happy Thanksgiving!